

**Water Division
Status Report
11/18/2015 – 12/01/2015**

Mark Outs for Street Excavations by PTMUA, PSE&G and JCP&L:

- 333 PBM Road
- 609 Marie Drive
- Fort Dix Road
- 602 Concord Dr
- 2003 N. Lakeshore (Emerg)
- 14 Horizon Rd (Emergency)
- Choctaw Drive
- S. Lakeshore Drive
- 102 Pointville Road
- 21 Railroad St
- 106 Four Mile Rd
- 62 New Lisbon Rd
- 21 Scammel Drive
- 434 Dartmouth Ave
- Hargrove Ave
- 66 Tensaw Dr
- 97 Ridge Rd

Water Meters:

- Completed meter readings in Books 19 & 20 (Lakehurst Road)
- Completed meter readings in Books 21 & 22 (Blueberry Manor)
- Continued meter readings in Books 23 & 24 (Blueberry Manor/Lake Valley)
- Re-read 37 Fern St., 1 High St.,
- Replaced meter at 336 Lakehurst Rd., 18 Palm Ave., and 5 Chandler Street
- Finals at 530 Phillips Ave., 1400 South Lakeshore Dr., 52 Sepulga Dr.,
3 Bella Coola Trail, 347 Snow Ave., 4 Bella Coola Trail, 336 Park Street and
142 Truro Street
- Repaired meter yoke at 410 Lakehurst Road
- Repaired meter lid at 8 Sheldon Road

Water Turn On/Turn Off:

- Turn on at 410 Lakehurst Road
- Turn on at 100 PBM Road and turn off. No heat.
- Turn off at 143 Auburn Avenue

Water Wells:

- Daily routine well checks morning/afternoon
- Added chlorine and polyphosphate to wells as needed
- Replenished chemical supplies at wells
- Removed leaves
- Repaired chlorine line at Well #12
- Transferred chlorine from Well #8 to Well #10 (County wells)
- Cleaned wells
- Checked heaters at wells and tanks
- Checked alarm call at Well #2
- Water samples

Miscellaneous:

- Replaced service line at 701 S. Brynwood
- Installed meter and meter box at 1000 S. Brynwood, 608 Berkley, 550 Berkley and 803 S. Brynwood
- Greased the backhoe
- Located 6" valve at Teaberry Street
- Located/marked out water line on Teaberry; determined what properties are on iron main
- Transported soil to Well #6 from 550 Berkley
- Located shut off at Daycare Center on Lakehurst Road
- Flushed fire hydrant at 103 Dearborn
- Cleaned trucks
- Located and marked valves
- Dug up lines at 703 and 801 S. Brynwood to ensure not on iron main
- Install service on 8" main at 703 S. Brynwood and 1003 S. Brynwood
- Unloaded chemical delivery
- Marked out and followed iron lines on South Brynwood
- Made 6"x8" saddles
- Checked for water availability at 150 Auburn, 25 Larkspur, 55 Brewster and Pardee Blvd